

Status of civil works in respect of schools/hostels undertaken during 2012-13 under SCA (As on 30/01/2014)

SI No	Name of Project / Schools / works	Approx / Project / approved Cost	Name of Scheme	Year of sanction	Name of Agency / Contactor	Release of Fund	Expenditure	Present Status	Remarks
1	Constn. of 10 Junior Basic School Building under Chailengta IS :- 1. Tuichandra Para 2. Ramdhan CP 3. Birchandra RP 4. Ananda Hari RP 5. Tankarai RP 6. Nachya Kr. RP 7. Madhya Chailengta 8. Badhan CP 9. Kunjamohan RP 10. Budhijoy RP	126.00	SCA-Untied	2012-13	TTAADC	126.00	0.00	5 No. Schools completed & 5 No. in progress.	
2	Karaimura H.S School	52.00	SCA-Untied	2012-13	THCB	52.00	52.00	Completed & handed over	
3	Ramnagar Girls H.S school	40.00	SCA-Untied	2012-13	THCB	40.00	40.00	Completed & handed over	
4	Birendranagar H.S school, Jirania (Phase-II)	30.00	SCA-Untied	2012-13	THCB	30.00	30.00	Completed & handed over	
5	Sonamura Girls H.S School	50.00	SCA-Untied	2012-13	PWD	50.00	50.00	Completed & handed over	
6	Jolaibari H.S school (GIA)	40.00	SCA-Untied	2012-13	PWD	40.00	40.00	Completed & handed over	

7	K.B.I, Udaipur (Phase-II), auditorium about 1000 capacity & some classes	50.00	SCA-Untied	2012-13	PWD	50.00	50.00	Completed & handed over	
Sl No	Name of Project / Schools / works	Approx / Project / approved Cost	Name of Scheme	Year of sanction	Name of Agency / Contactor	Release of Fund	Expenditure	Present Status	Remarks
8	Khowai Boys H.S School, (Phase-II)	50.00	SCA-Untied	2012-13	PWD	50.00	50.00	Completed & handed over	
9	B.B.I, Dharmangar (Phase-II)	223.20	SCA-Untied	2012-13	PWD	100.00	0.00	Survey work for preparation of site plan etc. completed.	
10	50 Seated Hostel for Bishnupriya Manipuri Boys, Rajbari, Dharmanagar	163.00	SCA-Untied	2012-13	DM & C , North	75.00	0.00	Work order issued & site handed over to agency for execution.	
11	Netaji Subhash Bidyaniketan (2nd Phase)	100.00	SCA-Untied	2012-13	PWD	100.00	0.00	Pile foundation work completed.	Class Room-16
12	Bodhjung Girls H.S School (1st phas & 2nd phase)	100.00	SCA	2012-13	PWD	100.00	0.00	Work in progress	
13	Ranirbazar Vidyamandir	1000.00	SCA-Untied	2012-13	THCB	100.00	0.00	Tender called.	
14	Rajnagar High School, Joynagar	1049.00	SCA-Untied	2012-13	THCB	100.00	0.00	Tender is being called.	

15	Nabagram HS School, Agartala	772.00	SCA-Untied	2012-13	THCB	190.00	93.78	3 of 4 blocks structural part completed upto F.F	
Sl No	Name of Project / Schools / works	Approx / Project / approved Cost	Name of Scheme	Year of sanction	Name of Agency / Contactor	Release of Fund	Expenditure	Present Status	Remarks
16	Banividypith HS School (2nd Phase)	938.43	SCA-Untied	2012-13	THCB	190.00	0.00	Dismantalling work completed	Class Room-10 Auditorium-1
17	Kalikrishnanagar HS School, Kathalia	190.00	SCA-Untied	2012-13	PWD	190.00	0.00	DNIT under preperation	
18	Kathalia HS School	553.00	SCA-Untied	2012-13	PWD	100.00	0.00	Tender called & under selltment	
19	Boxanagar HS School	777.00	SCA-Untied	2012-13	PWD	100.00	0.00	DNIT under preperation	
20	Bisramganj HS School	904.00	SCA-Untied	2012-13	THCB	100.00	0.00	Modified CP received	
21	Baspukur Sr. Islamia Madrassa, Kathalia	100.00	SCA-Untied	2012-13	DM & C, Sephaijala	50.00	42.96	GF roof casting completed.	Class Room-7
22	100 seated Boys Hostel for Baspukur Sr. Islamia Madrassa, Kathalia	272.00	SCA-Untied	2012-13	DM & C, Sephaijala	100.00	60.67	FF roof casting completed.	Class Room-25 Other Room-12

23	Ramesh HS School, Udaipur (2nd Phase)	100.00	SCA-Untied	2012-13	PWD	100.00	0.00	Tendering work in progress.	
24	Darulullom Jr. Madrassa, Udaipur	15.00	SCA	2012-13	DM & Collector	15.00	0.00	Work in progress	
SI No	Name of Project / Schools / works	Approx / Project / approved Cost	Name of Scheme	Year of sanction	Name of Agency / Contactor	Release of Fund	Expenditure	Present Status	Remarks
25	St. John's High school (Pvt. School), Killa, Udaipur (Boundary Wall around Girls / Boys Hostel)	30.20	SCA-Untied	2012-13	DM & C, Gomati	30.20	22.50	510 Mtr. B/Wall completed & balance in progress	Length of B/Wall- 580 Mtr.
26	Construction of 20 nos. Madrassa	300	SCA-untied	2012-13	I/S, School Education	300.00		Work in progress	
27	Sahid Bhagat Singh Hindi Medium School (Phase- II)	35.00	SCA-Untied	2012-13	THCB	35.00			
28	Brintak siksha Niketan, Baikhora, Santirbazar	67.00	SCA-Untied	2012-13	DM & C, South	67.00	0.00	Work order issued (July'13)	
		Total				2580.20	531.91		

Status of civil works in respect of schools/hostels undertaken during 2012-13 under SPA (As on 30/01/2014)

Sl No	Name of Project / Schools / works	Approx / Project / approved Cost	Name of Scheme	Year of sanction	Name of Agency / Contactor	Release of Fund	Expenditure	Present Status	Remarks
1	Const. of 100 seated capacity Boys Hostel for Tillabazar HS Madrassa, Kailashahar	457.000	SPA-Tied	2012-13	PWD	90.00	45.00	Foundation work in progress.	Class Rooms-25 Other Room-12
2	Dharmanagar Govt. Girls HS School (Main Buildind + B/W + Gate), (2nd Phase)	450.000	SPA-Tied	2012-13	PWD	405.00	50.69	Tender received for Main Building & work order issued for Boundary Wall.	Class Rooms-10 Auditorium (600 Cap)-1. Length of B/W-310 Mtr
3	MTB Girls HS School, (B/W + Gate) (3rd Phase)	250.000	SPA-tied	2012-13	PWD	225.00	0.00	300 m. wall Completed.	Length of B/W-635 Mtr
4	Bijoy Kumar Girls School, Agartala	817.000	SPA-Tied	2012-13	PWD	180.00	0.00	Tender under settlement.	
5	Const. of Boundary Wall, Site development & Internal Road with Drainage system of Sishubihar HS School (3rd Phase)	112.375	SPA	2012-13	PWD	0.00	0.00	E/N side completed.	Length of B/W-400 Mtr
6	Ramthakur Pathsala Boys HS School, Agartala	750.000	SPA-Tied	2012-13	THCB	270.00	0.08	Pile work in progress.	Class Room-11 Other Room-8

SI No	Name of Project / Schools / works	Approx / Project / approved Cost	Name of Scheme	Year of sanction	Name of Agency / Contactor	Release of Fund	Expenditure	Present Status	Remarks
7	Ramthakur Pathsala Girls HS School, Agartala	717.000	SPA-Tied	2012-13	THCB	225.00	0.08	pile work completed & foundation work in progress.	Class Room-18 Other Room-8
8	New Kunjaban Township HS School (2nd Phase)	200.000	SPA-Tied	2012-13	PWD	180.00	180.00	Completed & handed over	
9	Nutannagar Girls HS School	750.000	SPA-Tied	2012-13	THCB	270.00	100.00	Basement floor work completed & G.F roof completed & balance front side foundation work in progress.	Class Room- Other Room-
10	Swami Dayalananda Vidyaniketan HS School, Agartala	750.000	SPA-Tied	2012-13	THCB	270.00	0.83	Pile work in progress.	Class Room-14 Other Room-10
11	Dr. B. R. Ambedkar School, Joynagar (2nd Phase)	218.000	SPA-tied	2012-13	THCB	196.20	0	2nd Floor slab of left block completed & work of Auditorium is in progress.	Class Room-4 Other Room-3 Auditorium - 1

SI No	Name of Project / Schools / works	Approx / Project / approved Cost	Name of Scheme	Year of sanction	Name of Agency / Contactor	Release of Fund	Expenditure	Present Status	Remarks
12	Sankaracharya Vidyaniketan	907.000	SPA-Tied	2012-13	THCB	415.00	0.80	Work order issued.	
13	Auditorium for St. Pauls' School, Agartala	300.000	SPA-Tied	2012-13	THCB	135.00	0.00	Work order issued.	
14	Kamalghat HS School, Mohanpur (2nd Phase)	310.000	SPA-tied	2012-13	THCB	279.00	0.00	Structural work up to FF roof in progress	Class Room-9 Other Room-6
15	Khudiram Basu Eng. Medium School, Agartala (2nd Phase)	896.520	SPA-tied	2012-13	THCB	180.00	0.00	Foundation work in progress.	Class Room-12
16	Bardowali HS School, Agartala (2nd Phase)	1065.000	SPA-tied	2012-13	THCB	180.00	0.00	Foundation work completed & reached above plinth level.	Class Room-14 Other Room-6 Auditorium-1
17	Khumpui Academy Residential Eng. Medium HS School	500.000	SPA-Tied	2012-13	TTAADC	450.00	0.00	Super structure work in progress.	Class Room-13 Other Room-6

Sl No	Name of Project / Schools / works	Approx / Project / approved Cost	Name of Scheme	Year of sanction	Name of Agency / Contactor	Release of Fund	Expenditure	Present Status	Remarks
18	Melaghar Boys HS School	816.000	SPA-Tied	2012-13	PWD	100.00	0.00	Tender received & accepted.	
19	Constn. Of 100 capacity Boys Hostel for Dao Dharani HS School, Sonamura	457.000	SPA-Tied	2012-13	PWD	90.00	45.00	Foundation work in progress	Class Room-25 Other Room-12
20	Up-gradation of infrastructure of M.G.M H.S School	435.75	SPA-Tied	2012-13	THCB	225.00	0.00	Foundation work in progress	
21	Constn. Of 100 capacity Boys Hostel for Bishalgarh High Madrassa	457.00	SPA-Tied	2012-13	PWD	90.00	45.00	Tender under settlement.	Class Room-25 Other Room-12
22	Devendra Chowdhury Para SB School, Khowai	135.00	SPA-Tied	2012-13	TTAADC	121.50	0.00	Work raised up to plinth level.	
23	Arya Colony HS School, Bilonia	655.00	SPA-Tied	2012-13	PWD	90.00	45.00	Superstructure work in progress(60% work completed)	Class Room-11 Other Room-10 Lab-3
24	Rajnagar HS School, Bilonia	293.00	SPA-Tied	2012-13	PWD	90.00	45.00	Dismenntalling work completed.	Class Room-12 Other Room-2
		Total				4756.70	557.48		

Status of civil works in respect of schools/hostels undertaken during 2013-14 under SPA (as on 30-01-14) 1

SI No	Name of Project / Schools / works	Approx / Project / approved Cost	Name of Scheme	Year of sanction	Name of Agency / Contactor	Release of Fund	Expenditure	Present Status	Remarks
1	Mohanbhog High School	200.00	SPA	2013-14	PWD	45.00		Work will be started shortly	
2	Hrishyamukh H.S School	723.00	SPA	2013-14	PWD	67.50		Work will be started shortly	
3	Taibandal H.S School	500.00	SPA	2013-14	PWD	90.00		Work will be started shortly	
4	Chawmanu H.S School	600.00	SPA	2013-14	PWD	45.00		Work will be started shortly	
5	Jampui H.S School	600.00	SPA	2013-14	PWD	45.00		Work will be started shortly	
6	Belkumbari H.S School	500.00	SPA	2013-14	PWD	45.00		Work will be started shortly	
7	Baghan H.S School	500.00	SPA	2013-14	PWD	45.00		Work will be started shortly	
8	karbook Panjham H.S School	500.00	SPA	2013-14	PWD	45.00		Work will be started shortly	
9	Silachari H.S School	500.00	SPA	2013-14	PWD	45.00		Work will be started shortly	
10	laljuri H.S School	500.00	SPA	2013-14	PWD	45.00		Work will be started shortly	
11	Raishyabari H.S School	500.00	SPA	2013-14	PWD	45.00		Work will be started shortly	
12	Anandabajar H.S School	500.00	SPA	2013-14	PWD	45.00		Work will be started shortly	

13	Gachirampara H.S School	500.00	SPA	2013-14	PWD	45.00		Work will be started shortly	
14	Construction of buildings for 33 nos. SPQEM Madrassa @ Rs. 19.26 lakhs	635.58	SPA	2013-14	PWD	286.01		Work will be started shortly	
15	Kabiraj Tilla H.S School	200.00	SPA	2013-14	THCB	90.00		Work will be started shortly	
16	Bodhjung Boys H.S School alongwith a 700 capacity cultural hall by way of demolishing of the existing structure.	1306.00	SPA	2013-14	THCB	90.00		Work will be started shortly	
17	Vivekananda Vidyapith H.S School, Udaipur	171.00	SPA	2013-14	DM & Collector	76.95		Work will be started shortly	
18	Construction of vidyasagar High School at A.D.Nagar, Road No-6	500.00	SPA	2013-14	THCB			Work will be started shortly	
19	Khowai Govt. Girls H.S School	1000.00	SPA	2013-14	THCB			Work will be started shortly	

20	Chandrapur Col. H.S School	800.00	SPA	2013-14	THCB			Work will be started shortly	
21	Narsingharh H.S School	800.00	SPA	2013-14	THCB			Work will be started shortly	
22	Golaghati High School	580.00	SPA	2013-14	THCB			Work will be started shortly	
23	Kamini Kumar Singh Memorial H.S school	550.00	SPA	2013-14	THCB			Work will be started shortly	
24	A.D.Nagar English Medium School	1000.00	SPA	2013-14	THCB			Work will be started shortly	
25	Bishalgarh Office Tilla H.S School	900.00	SPA	2013-14	THCB			Work will be started shortly	
26	Ramkrishna Ashram Vidyamandir, Gangail Road	500.00	SPA	2013-14	THCB			Work will be started shortly	
27	Subhashnagar H.S School	700.00	SPA	2013-14	THCB			Work will be started shortly	
28	Baidyerdighi H.S School	700.00	SPA	2013-14	THCB			Work will be started shortly	

29	Pallimangal H.S school (2nd Phase)	458.00	SPA	2013-14	THCB			Work will be started shortly	
30	Birendranar H.S School (3rd phase)	100.00	SPA	2013-14	THCB			Work will be started shortly	
31	Baspukur Sr. Madrassa & Hostel	372.00	SPA	2013-14	THCB			Work will be started shortly	